

# ASMAB Progress Chart 5 June 2009

\* the projected substantial completion date for main building (incl. landscape & signs) is by end aug. '09  
 \* the projected completion date for telescope maintenance room is by end dec. '09

— contract  
 — actual  
 — rate

projected completion date for main building aug 31 '09  
 completion rate 97.55% by june 30 '09

monthly completion rate in june 4.95%

